Building Regulations England Part L (BREL) Compliance Report

Approved Document L1 2021 Edition, England assessed using Kaizen SAP 10.2 SAP 10 program, 1.0.1

Date: Tue 08 Oct 2024 22:37:26

Project Information			
Assessed By	BRE Testing	Building Type	House, Semi-detached
OCDEA Registration	KAZN000001	Assessment Date	2024-10-08

Dwelling Details			
Assessment Type	As designed	Total Floor Area	66 m^2
Site Reference	064 Hardwick	Plot Reference	064 Hardwick
Address	Address Line 1, ..., BA9 9FX		

Client Details	
Name	Not Given
Company	Not Given
Address	Not Provided, Not Provided, AL9 5HZ

This report covers items included within the SAP calculations. It is not a complete report of regulations compliance.

1a Target emission rate and dwelling emission rate		
Fuel for main heating system	Mains gas	
Target carbon dioxide emission rate	*12.51 $kgCO_2/m^2$*	
Dwelling carbon dioxide emission rate	11.00 $kgCO_2/m^2$	OK
1b Target primary energy rate and dwelling primary energy		
Target primary energy	*65.58 kWh_{PE}/m^2*	
Dwelling primary energy	58.82 kWh_{PE}/m^2	OK
1c Target fabric energy efficiency and dwelling fabric energy efficiency		
Target fabric energy efficiency	*34.98 kWh/m^2*	
Dwelling fabric energy efficiency	33.75 kWh/m^2	OK

2a Fabric U-values				
Element	***Maximum permitted average U-Value [W/m^2K]***	**Dwelling average U-Value [W/m^2K]**	**Element with highest individual U-Value**	
External walls	*0.26*	0.24	Brick (0.24)	OK
Party walls	*0.2*	0	Party Wall (0)	**N/A**
Curtain walls	*1.6*	0	N/A	**N/A**
Floors	*0.18*	0.1	Flr - Ground (0.1)	OK
Roofs	*0.16*	0.09	Rf - Ins Joist (0.09)	OK
Windows, doors, and roof windows	*1.6*	1.31	Rear (1.4)	OK
Rooflights	*2.2*	N/A	N/A	**N/A**

2b Envelope elements (better than typically expected values are flagged with a subsequent (!))		
Name	**Net area [m^2]**	**U-Value [W/m^2K]**
Exposed wall: Brick	68.744	0.24
Party wall: Party Wall	39.641	0 **(!)**
Ground floor: Flr - Ground	32.913	0.1 **(!)**
Exposed roof: Rf - Ins Joist	32.913	0.09 **(!)**

2c Openings (better than typically expected values are flagged with a subsequent (!))				
Name	**Area [m^2]**	**Orientation**	**Frame factor**	**U-Value [W/m^2K]**
Front, Door (1)	1.995	North East	0.7	1.2
Front, Windows (1)	3.552	North East	1.0	1.3
Rear, Windows (2)	2.453	South West	1.0	1.3
Rear, Windows (3)	3.093	South West	1.0	1.4

2d Thermal bridging (better than typically expected values are flagged with a subsequent (!))				
Building part **1 - Main Dwelling**: Thermal bridging calculated from linear thermal transmittances for each junction				
Main element	**Junction detail**	**Source**	**Psi value [W/mK]**	**Drawing / reference**
External wall	E2: Other lintels (including other steel lintels)	Government-approved scheme	0.042	Not Provided
External wall	E4: Jamb	Government-approved scheme	0.021 **(!)**	Not Provided
External wall	E3: Sill	Government-approved scheme	0.016 **(!)**	Not Provided

Main element	Junction detail	Source	Psi value [W/mK]	Drawing / reference
External wall	E5: Ground floor (normal)	Government-approved scheme	0.06	Not Provided
External wall	E6: Intermediate floor within a dwelling	Government-approved scheme	0.003 **(!)**	Not Provided
External wall	E10: Eaves (insulation at ceiling level)	Government-approved scheme	0.0336 **(!)**	Not Provided
External wall	E12: Gable (insulation at ceiling level)	Government-approved scheme	0.044	Not Provided
External wall	E16: Corner (normal)	Government-approved scheme	0.0317 **(!)**	Not Provided
External wall	E18: Party wall between dwellings	Government-approved scheme	0.036 **(!)**	Not Provided
Party wall	P1: Ground floor	Government-approved scheme	0.051	Not Provided
Party wall	P3: Intermediate floor between dwellings (in blocks of flats)	SAP table default	0 **(!)**	Not Provided
Party wall	P4: Roof (insulation at ceiling level)	Government-approved scheme	0.035 **(!)**	Not Provided

3 Air permeability (better than typically expected values are flagged with a subsequent (!))		
Maximum permitted air permeability at 50Pa	*8 m^3/hm^2*	
Dwelling air permeability at 50Pa	4.5 m^3/hm^2, Design value	OK
Air permeability test certificate reference		

4 Space heating	
Main heating system 1: Boiler with radiators or underfloor heating - Mains gas	
Efficiency	181.5%
Emitter type	Radiators
Flow temperature	55°C
System type	Gas1998OrLater
Manufacturer	
Model	
Commissioning	
Secondary heating system: N/A	
Fuel	N/A
Efficiency	N/A
Commissioning	

5 Hot water	
Cylinder/store - type: N/A	
Capacity	N/A
Declared heat loss	1.4 kWh/day
Primary pipework insulated	N/A
Manufacturer	
Model	
Commissioning	
Waste water heat recovery system 1 - type: Instantaneous	
Efficiency	1%
Manufacturer	Q-Blue B.V.
Model	QB1-21

6 Controls	
Main heating 1 - type: Programmer, room thermostat, and TRVs	
Function	
Ecodesign class	
Manufacturer	
Model	
Water heating - type: Cylinder thermostat and HW separately timed	
Manufacturer	
Model	

7 Lighting		
Minimum permitted light source efficacy	*75 lm/W*	
Lowest light source efficacy	101.25 lm/W	OK
External lights control	N/A	

8 Mechanical ventilation		
System type: Decentralised mechanical extract		
Maximum permitted specific fan power	*0.7 W/(l/s)*	
Specific fan power	0.01 W/(l/s)	**OK**
Minimum permitted heat recovery efficiency	*N/A*	
Heat recovery efficiency	1%	**N/A**
Manufacturer/Model	0	
Commissioning		

9 Local generation	
Technology type: **Photovoltaic system (1)**	
Peak power	0.81 kWp
Orientation	South
Pitch	30°
Overshading	None or very little
Manufacturer	Not Provided
MCS certificate	

10 Heat networks
N/A

11 Supporting documentary evidence
N/A

12 Declarations	
a. Assessor Declaration	
This declaration by the assessor is confirmation that the contents of this BREL Compliance Report are a true and accurate reflection based upon the design information submitted for this dwelling for the purpose of carrying out the "As designed" assessment, and that the supporting documentary evidence (SAP Conventions, Appendix 1 (documentary evidence) schedules the minimum documentary evidence required) has been reviewed in the course of preparing this BREL Compliance Report.	
Signed: Name: BRE Testing	Assessor ID: KAZN000001 Date: 08 Oct 2024
b. Client Declaration	
N/A	