Building Regulations England Part L (BREL) Compliance Report

Approved Document L1 2021 Edition, England assessed using Kaizen SAP 10.2 SAP 10 program, 1.0.1

Date: Wed 26 Feb 2025 08:33:52

Project Information			
Assessed By	Joanna Povey	Building Type	Maisonette, Semi-detached
OCDEA Registration	KAZN000004	Assessment Date	2025-02-25

Dwelling Details			
Assessment Type	As built	Total Floor Area	68 m^2
Site Reference	173	Plot Reference	FF SAH SD BR 6.19
Address	17 Dunlin Drive, Desborough, Northamptonshire, NN14 2BD		

Client Details	
Name	Bloor Homes South Midlands
Company	Bloor Homes South Midlands
Address	Bewick House, 6 Cygnet Drive, Swan Valley, Northampton, NORTHAMPTONSHIRE, NN4 9BS

This report covers items included within the SAP calculations. It is not a complete report of regulations compliance.

1a Target emission rate and dwelling emission rate		
Fuel for main heating system	Mains gas	
Target carbon dioxide emission rate	*12.82 $kgCO_2/m^2$*	
Dwelling carbon dioxide emission rate	12.27 $kgCO_2/m^2$	OK
1b Target primary energy rate and dwelling primary energy		
Target primary energy	*67.34 kWh_{PE}/m^2*	
Dwelling primary energy	65.08 kWh_{PE}/m^2	OK
1c Target fabric energy efficiency and dwelling fabric energy efficiency		
Target fabric energy efficiency	*36.48 kWh/m^2*	
Dwelling fabric energy efficiency	32.56 kWh/m^2	OK

2a Fabric U-values				
Element	***Maximum permitted average U-Value [W/m^2K]***	**Dwelling average U-Value [W/m^2K]**	**Element with highest individual U-Value**	
External walls	*0.26*	0.18	Cavity Wall, Blockwork (0.2)	OK
Party walls	*0.2*	0	Party Wall (0)	**N/A**
Curtain walls	*1.6*	0	N/A	**N/A**
Floors	*0.18*	0.12	Flr - Ground (0.12)	OK
Roofs	*0.16*	0.09	Rf - Ins Joist (0.09)	OK
Windows, doors, and roof windows	*1.6*	1.28	L Side (1.3)	OK
Rooflights	*2.2*	N/A	N/A	**N/A**

2b Envelope elements (better than typically expected values are flagged with a subsequent (!))		
Name	**Net area [m^2]**	**U-Value [W/m^2K]**
Exposed wall: Cavity Wall, Blockwork	0	0.2
Exposed wall: Brick	91.671	0.18
Party wall: Party Wall	14.139	0 **(!)**
Ground floor: Flr - Ground	4.074	0.12
Exposed roof: Rf - Ins Joist	64.017	0.09 **(!)**

2c Openings (better than typically expected values are flagged with a subsequent (!))				
Name	**Area [m^2]**	**Orientation**	**Frame factor**	**U-Value [W/m^2K]**
Front, Door (1)	2.148	North West	0.7	1.2
L Side, Windows (1)	4.274	North East	1.0	1.3
Front, Windows (2)	2.292	North West	1.0	1.3

2d Thermal bridging (better than typically expected values are flagged with a subsequent (!))				
Building part **1 - Main Dwelling**: Thermal bridging calculated from linear thermal transmittances for each junction				
Main element	**Junction detail**	**Source**	**Psi value [W/mK]**	**Drawing / reference**
External wall	E2: Other lintels (including other steel lintels)	Calculated by person with suitable expertise	0.277	Not Provided

Main element	Junction detail	Source	Psi value [W/mK]	Drawing / reference
External wall	E4: Jamb	Calculated by person with suitable expertise	0.025 **(!)**	Not Provided
External wall	E3: Sill	Calculated by person with suitable expertise	0.02 **(!)**	Not Provided
External wall	E5: Ground floor (normal)	Calculated by person with suitable expertise	0.063	Not Provided
External wall	E6: Intermediate floor within a dwelling	Calculated by person with suitable expertise	0.063	Not Provided
External wall	E7: Party floor between dwellings (in blocks of flats)	Calculated by person with suitable expertise	0.034 **(!)**	Not Provided
External wall	E10: Eaves (insulation at ceiling level)	Calculated by person with suitable expertise	0.066	Not Provided
External wall	E12: Gable (insulation at ceiling level)	Calculated by person with suitable expertise	0.039 **(!)**	Not Provided
External wall	E16: Corner (normal)	Calculated by person with suitable expertise	0.035 **(!)**	Not Provided
External wall	E18: Party wall between dwellings	Calculated by person with suitable expertise	0.027 **(!)**	Not Provided
Party wall	P1: Ground floor	Calculated by person with suitable expertise	0.038 **(!)**	Not Provided

3 Air permeability (better than typically expected values are flagged with a subsequent (!))		
Maximum permitted air permeability at 50Pa	*8 m^3/hm^2*	
Dwelling air permeability at 50Pa	2.4 m^3/hm^2, Measured value **(!)**	OK
Air permeability test certificate reference		

4 Space heating	
Main heating system 1: Boiler with radiators or underfloor heating - Mains gas	
Efficiency	90.75%
Emitter type	Radiators
Flow temperature	55°C
System type	Gas1998OrLater
Manufacturer	Ideal
Model	LOGIC COMBI
Commissioning	
Secondary heating system: N/A	
Fuel	N/A
Efficiency	N/A
Commissioning	

5 Hot water	
Cylinder/store - type: Cylinder	
Capacity	N/A
Declared heat loss	N/A
Primary pipework insulated	N/A
Manufacturer	
Model	
Commissioning	
Waste water heat recovery system 1 - type: N/A	
Efficiency	
Manufacturer	
Model	

6 Controls	
Main heating 1 - type: Programmer, room thermostat, and TRVs	
Function	
Ecodesign class	
Manufacturer	
Model	
Water heating - type: Cylinder thermostat and HW separately timed	
Manufacturer	
Model	

7 Lighting		
Minimum permitted light source efficacy	*75 lm/W*	
Lowest light source efficacy	101.25 lm/W	**OK**
External lights control	N/A	

8 Mechanical ventilation		
System type: Decentralised mechanical extract		
Maximum permitted specific fan power	*0.7 W/(l/s)*	
Specific fan power	0.01 W/(l/s)	**OK**
Minimum permitted heat recovery efficiency	*N/A*	
Heat recovery efficiency	N/A	**N/A**
Manufacturer/Model	Vent Axia Ltd Lo-Carbon NBR dMEV C 100	
Commissioning		

9 Local generation	
Technology type: **Photovoltaic system (1)**	
Peak power	1.215 kWp
Orientation	South West
Pitch	45°
Overshading	None or very little
Manufacturer	Not Provided
MCS certificate	

10 Heat networks
N/A

11 Supporting documentary evidence	
Documentary evidence identified in 11.1 and 11.2 is needed to confirm the data values used for any calculations undertaken, manufacturer declarations made, and tests performed as reflected in this "As built" BREL Compliance Report are correct. 11.1 SAP Conventions, Appendix 1 (documentary evidence) schedules the minimum documentary evidence required. 11.2 Indicative photographic evidence of key stages during construction (guidance within Approved Document L, Volume 1 – Appendix B) that confirms the products identified in this BREL Compliance Report are used in this dwelling, and workmanship is of sufficient quality to support the calculated values claimed in 2a to 2d.	

12 Declarations	
a. Assessor Declaration	
This declaration by the assessor is confirmation that the contents of this BREL Compliance Report are a true and accurate reflection based upon the design and construction information submitted for this dwelling for the purpose of carrying out the assessment, and that the supporting documentary evidence (identified in 11.1 and 11.2) pursuant to Part L of the Building Regulations 2010 (as amended) has been reviewed in the course of preparing this BREL Compliance Report.	
Signed: Name: Joanna Povey	Assessor ID: KAZN000004 Date: 26 Feb 2025
b. Client Declaration	
This declaration by the client is confirmation that the dwelling has been constructed and completed according to the specifications set out in this BREL Compliance Report, and that photographic evidence of key stages, as described in 11.2, has been provided to the Assessor for this dwelling.	
Signed: Name: Bloor Homes South Midlands	Organisation: Bloor Homes South Midlands Date: