Building Regulations England Part L (BREL) Compliance Report

Approved Document L1 2021 Edition, England assessed using Kaizen SAP 10.2 SAP 10 program, 1.0.1

Date: Fri 28 Feb 2025 14:14:25

Project Information			
Assessed By	Carrie Morris	Building Type	House, Semi-detached
OCDEA Registration	KAZN000005	Assessment Date	2025-02-25

Dwelling Details			
Assessment Type	As built	Total Floor Area	83 m^2
Site Reference	013 - Astley Render	Plot Reference	013 - Astley Render
Address	27 Wribbenhall Gardens, Bewdley, DY12 1DS		

Client Details	
Name	Owl Homes
Company	Owl Homes
Address	Unit W1A Arley Drive, Birch Coppice Business Park, Tamworth, STAFFORDSHIRE, B78 1SA

This report covers items included within the SAP calculations. It is not a complete report of regulations compliance.

1a Target emission rate and dwelling emission rate		
Fuel for main heating system	Electricity	
Target carbon dioxide emission rate	*11.15 $kgCO_2/m^2$*	
Dwelling carbon dioxide emission rate	3.37 $kgCO_2/m^2$	OK
1b Target primary energy rate and dwelling primary energy		
Target primary energy	*58.15 kWh_{PE}/m^2*	
Dwelling primary energy	35.25 kWh_{PE}/m^2	OK
1c Target fabric energy efficiency and dwelling fabric energy efficiency		
Target fabric energy efficiency	*36.06 kWh/m^2*	
Dwelling fabric energy efficiency	34.14 kWh/m^2	OK

2a Fabric U-values				
Element	***Maximum permitted average U-Value [W/m^2K]***	**Dwelling average U-Value [W/m^2K]**	**Element with highest individual U-Value**	
External walls	*0.26*	0.2	Wl - Brick (0.2)	OK
Party walls	*0.2*	0	Party Wall (0)	**N/A**
Curtain walls	*1.6*	0	N/A	**N/A**
Floors	*0.18*	0.11	Flr - Ground (0.11)	OK
Roofs	*0.16*	0.11	Rf - Ins Joist (0.11)	OK
Windows, doors, and roof windows	*1.6*	1.29	L Side (1.3)	OK
Rooflights	*2.2*	N/A	N/A	**N/A**

2b Envelope elements (better than typically expected values are flagged with a subsequent (!))		
Name	**Net area [m^2]**	**U-Value [W/m^2K]**
Exposed wall: Wl - Brick	61.42	0.2
Exposed wall: Wl - Render	15.65	0.2
Party wall: Party Wall	44.732	0 **(!)**
Ground floor: Flr - Ground	41.606	0.11
Exposed roof: Rf - Ins Joist	41.606	0.11

2c Openings (better than typically expected values are flagged with a subsequent (!))				
Name	**Area [m^2]**	**Orientation**	**Frame factor**	**U-Value [W/m^2K]**
Front, Door (1)	2.147	East	0.7	1.2
L Side, Windows (1)	0.719	South	1.0	1.3
Rear, Windows (2)	4.92	West	1.0	1.3
Front, Windows (3)	4.684	East	1.0	1.3
L Side, Windows (4)	3.292	South	1.0	1.3

2d Thermal bridging (better than typically expected values are flagged with a subsequent (!))
Building part **1 - Main Dwelling**: Thermal bridging calculated from linear thermal transmittances for each junction

Main element	Junction detail	Source	Psi value [W/mK]	Drawing / reference
External wall	E2: Other lintels (including other steel lintels)	Calculated by person with suitable expertise	0.051	Not Provided
External wall	E4: Jamb	Calculated by person with suitable expertise	0.021 **(!)**	Not Provided
External wall	E3: Sill	Calculated by person with suitable expertise	0.015 **(!)**	Not Provided
External wall	E5: Ground floor (normal)	Calculated by person with suitable expertise	0.077	Not Provided
External wall	E6: Intermediate floor within a dwelling	Calculated by person with suitable expertise	0 **(!)**	Not Provided
External wall	E10: Eaves (insulation at ceiling level)	Calculated by person with suitable expertise	0.076	Not Provided
External wall	E12: Gable (insulation at ceiling level)	Calculated by person with suitable expertise	0.101	Not Provided
External wall	E16: Corner (normal)	Calculated by person with suitable expertise	0.053	Not Provided
External wall	E18: Party wall between dwellings	Calculated by person with suitable expertise	-0.0015 **(!)**	Not Provided
Party wall	P1: Ground floor	Calculated by person with suitable expertise	0.113	Not Provided
Party wall	P3: Intermediate floor between dwellings (in blocks of flats)	SAP table default	0 **(!)**	Not Provided
Party wall	P4: Roof (insulation at ceiling level)	Calculated by person with suitable expertise	0.096	Not Provided

3 Air permeability (better than typically expected values are flagged with a subsequent (!))		
Maximum permitted air permeability at 50Pa	*8 m^3/hm^2*	
Dwelling air permeability at 50Pa	4.46 m^3/hm^2, Measured value	OK
Air permeability test certificate reference		

4 Space heating	
Main heating system 1: Heat pump with radiators or underfloor heating - Electricity	
Efficiency	
Emitter type	Radiators
Flow temperature	55°C
System type	HeatPumpsWet
Manufacturer	Panasonic
Model	WH-MDC05J3E5
Commissioning	
Secondary heating system: N/A	
Fuel	N/A
Efficiency	N/A
Commissioning	

5 Hot water	
Cylinder/store - type: Cylinder	
Capacity	200 litres
Declared heat loss	1.7 kWh/day
Primary pipework insulated	Yes
Manufacturer	
Model	
Commissioning	
Waste water heat recovery system 1 - type: N/A	
Efficiency	
Manufacturer	
Model	

6 Controls	
Main heating 1 - type: Time and temperature zone control by arrangement of plumbing and electrical services	
Function	
Ecodesign class	
Manufacturer	
Model	

Water heating - type: Cylinder thermostat and HW separately timed	
Manufacturer	
Model	

7 Lighting		
Minimum permitted light source efficacy	*75 lm/W*	
Lowest light source efficacy	101.25 lm/W	**OK**
External lights control	N/A	

8 Mechanical ventilation		
System type: Decentralised mechanical extract		
Maximum permitted specific fan power	*0.7 W/(l/s)*	
Specific fan power	0.01 W/(l/s)	**OK**
Minimum permitted heat recovery efficiency	*N/A*	
Heat recovery efficiency	N/A	**N/A**
Manufacturer/Model	Vent Axia Ltd Lo-Carbon NBR dMEV C 100	
Commissioning		

9 Local generation
N/A

10 Heat networks
N/A

11 Supporting documentary evidence	
Documentary evidence identified in 11.1 and 11.2 is needed to confirm the data values used for any calculations undertaken, manufacturer declarations made, and tests performed as reflected in this "As built" BREL Compliance Report are correct. 11.1 SAP Conventions, Appendix 1 (documentary evidence) schedules the minimum documentary evidence required. 11.2 Indicative photographic evidence of key stages during construction (guidance within Approved Document L, Volume 1 – Appendix B) that confirms the products identified in this BREL Compliance Report are used in this dwelling, and workmanship is of sufficient quality to support the calculated values claimed in 2a to 2d.	

12 Declarations	
a. Assessor Declaration	
This declaration by the assessor is confirmation that the contents of this BREL Compliance Report are a true and accurate reflection based upon the design and construction information submitted for this dwelling for the purpose of carrying out the assessment, and that the supporting documentary evidence (identified in 11.1 and 11.2) pursuant to Part L of the Building Regulations 2010 (as amended) has been reviewed in the course of preparing this BREL Compliance Report.	
Signed: Name: Carrie Morris	Assessor ID: KAZN000005 Date: 28 Feb 2025
b. Client Declaration	
This declaration by the client is confirmation that the dwelling has been constructed and completed according to the specifications set out in this BREL Compliance Report, and that photographic evidence of key stages, as described in 11.2, has been provided to the Assessor for this dwelling.	
Signed: Name: Owl Homes	Organisation: Owl Homes Date: